

ID	Task Mode	Task Name	Duration	Start	Finish														
						Jul 22, '19	Sep 9, '19	Oct 28, '19	Dec 16, '19	Feb 3, '20	Mar 23, '20	May 11, '20	Jun 29, '20	Aug 17, '20	Oct 5, '20	Nov 23, '20	Jan 11, '21		
0		Margate Sports Field Covered Play Structure	481 days	Tue 9/10/19	Sat 1/2/21														
1		Notice to Proceed	0 days	Tue 9/10/19	Tue 9/10/19														
2		Design	95 days	Tue 9/10/19	Fri 12/13/19														
3		Review of 70% Preliminary Plans	50 days	Fri 12/13/19	Fri 1/31/20														
4		Finalize Plans	29 days	Mon 2/3/20	Mon 3/2/20														
5		Submit to Building Department	60 days	Mon 3/2/20	Thu 4/30/20														
6		Pour Metal Building Foundations	30 days	Wed 4/1/20	Thu 4/30/20														
7		Receive Building Permit	0 days	Fri 5/1/20	Fri 5/1/20														
8		Installation of Metal Building	30 days	Mon 5/4/20	Tue 6/2/20														
9		Restroom/Concession Buildings and Site	215 days	Tue 6/2/20	Sat 1/2/21														
10		Final Completion	0 days	Sat 1/2/21	Sat 1/2/21														

Project: Margate Sports Field Cov
Date: Wed 1/29/20

Task

Split

Milestone

Summary









Project Summary

External Tasks

External Milestone

Inactive Task









Inactive Milestone

Inactive Summary

Manual Task

Duration-only









Manual Summary Rollup

Manual Summary

Start-only

Finish-only









Deadline

Progress

